

COLUMBIA RIVER CHANNEL IMPROVEMENTS - DREDGING

DREDGE OREGON		Contract Number: W9127N-06-C-CRCI					
<b>Project Name/Location:</b> Columbia River Channel Improvement, RM 101+10 to 100+40 <b>12/24/2005</b>							
Dredge	Sample Point	Depth (ft)	Time	X-Coordinate	Y-Coordinate	Turbidity (NTU)	DO (Mg/L)
OREGON	DRP-1 (21)	***	***	***	***	***	NA
	DRP-2 (22)	***	***	***	***	***	***
	DRP-3 (23)	***	***	***	***	***	NA
	DRP-4 (24)	***	***	***	***	***	NA
<b>Tidal Stage</b>							
Ebb							
<b>Weather:</b>							
Overcast	Retest @ point of exceedance						
<b>Wind:</b>							
0-5 kts							
<b>Seas:</b>							
0-1'							
<b>Disposal location</b>	All coordinates are Oregon State Plane North 3601; Datum: NAD 83						
Gateway (upland)							
<b>Remarks:</b>				<b>Action Taken:</b>			
*** The dredge shut down at 0545 so there was no dredging during the compliance sampling window.				None required.			
Sample point numbers in parenthesis correspond with YSI 650 MDS logged data.							
Sample Point Key	All Tests Conducted With YSI 6600					Turbidity Compliance	DO Compliance
DRP-1	Background - 100' Up Current, Within 600-Foot of Channel					N/A	Not Required
DRP-2	100' Down Current of the Cutterhead					OR	OR, WA
DRP-3	300' Down Current of the Cutterhead					WA	Not Required
DRP-4	150' lateral of the cutterhead (Port or Starboard)					WA	Not Required
DRPT	Indicates additional testing at the point of exceedance						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

COLUMBIA RIVER CHANNEL IMPROVEMENTS - DREDGING

<b>DREDGE OREGON</b>		Contract Number: W9127N-06-C-CRCI					
<b>Project Name/Location:</b> Columbia River Channel Improvement, RM 101+10 to 100+40							
<b>12/24/2005</b>							
<b>Dredge</b> Oregon <b>Tidal Stage</b> Ebb  <b>Weather:</b> Overcast <b>Wind:</b> 0-5 kts <b>Seas:</b> 0-1' <b>Disposal location</b> Gateway (Upland)	<b>Sample Point</b>	<b>Depth (ft)</b>	<b>Time</b>	<b>X-Coordinate</b>	<b>Y-Coordinate</b>	<b>Turbidity (NTU)</b>	<b>DO (Mg/L)</b>
	DSPP-1 (11)	20.4	7:34:06	7623829.5	735534.3	4.9	NA
	DSPP-2 (12)	20.0	7:41:26	7623766.2	735783.8	NA	12.9
	DSPP-3 (13)	20.2	7:48:00	7623506.3	736184.6	5.4	NA
<b>Retest @ point of exceedance</b>							
All coordinates are Oregon State Plane North 3601; Datum: NAD 83							
<b>Remarks:</b> No exceedances.				<b>Action Taken:</b> None required.			
Sample point numbers in parenthesis correspond with YSI 650 MDS logged data.							
<b>Sample Point Key</b>	<b>All Tests Conducted With YSI 6600</b>					<b>Turbidity Compliance</b>	<b>DO Compliance</b>
DSPP-1	100' up current (background) within 600' channel					N/A	N/A
DSPP-2	100' down current from the discharge					Not Required	WA
DSPP-3	600' down current, 150' lateral to the discharge					WA	Not Required
DSPPT	Indicates additional testing at the point of exceedence						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

COLUMBIA RIVER CHANNEL IMPROVEMENTS - DREDGING

<b>DREDGE OREGON</b>		Contract Number: W9127N-06-C-CRCI					
<b>Project Name/Location:</b> Columbia River Channel Improvement, RM 101+10 to 100+40							
<b>12/24/2005</b>							
<b>Dredge</b> Oregon <b>Tidal Stage</b> Ebb	<b>Sample Point</b>	<b>Depth (ft)</b>	<b>Time</b>	<b>X-Coordinate</b>	<b>Y-Coordinate</b>	<b>Turbidity (NTU)</b>	<b>DO (Mg/L)</b>
	DSPP-1 (11)	20.0	9:33:42	7623874.7	735549.5	4.4	NA
	DSPP-2 (12)	20.2	9:37:14	28760985.0	19749663.3	NA	12.9
	DSPP-2R1 (12)	20.0	9:38:43	7623806.6	735768.4	NA	12.9
	DSPP-3 (13)	20.1	9:42:35	7623506.2	736183.2	4.4	NA
<b>Weather:</b> Broken Clouds <b>Wind:</b> 5-10 kts <b>Seas:</b> 0-1' <b>Disposal location</b> Gateway (Upland)	<b>Retest @ point of exceedance</b>						
	All coordinates are Oregon State Plane North 3601; Datum: NAD 83						
<b>Remarks:</b>				<b>Action Taken:</b>			
No exceedances.				None required.			
DSPP-2 Retaken due to invalid GPS data.							
Sample point numbers in parenthesis correspond with YSI 650 MDS logged data.							
<b>Sample Point Key</b>	<b>All Tests Conducted With YSI 6600</b>					<b>Turbidity Compliance</b>	<b>DO Compliance</b>
DSPP-1	100' up current (background) within 600' channel					N/A	N/A
DSPP-2	100' down current from the discharge					Not Required	WA
DSPP-3	600' down current, 150' lateral to the discharge					WA	Not Required
DSPT	Indicates additional testing at the point of exceedance						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

COLUMBIA RIVER CHANNEL IMPROVEMENTS - DREDGING

<b>DREDGE OREGON</b>		Contract Number: W9127N-06-C-CRCI					
<b>Project Name/Location:</b> Columbia River Channel Improvement, RM 101+10 to 100+40							
<b>12/24/2005</b>							
<b>Dredge</b> Oregon <b>Tidal Stage</b> Ebb  <b>Weather:</b> Broken Clouds <b>Wind:</b> 0-5 kts <b>Seas:</b> 0-1' <b>Disposal location</b> Gateway (Upland)	<b>Sample Point</b>	<b>Depth (ft)</b>	<b>Time</b>	<b>X-Coordinate</b>	<b>Y-Coordinate</b>	<b>Turbidity (NTU)</b>	<b>DO (Mg/L)</b>
	DSPP-1 (11)	20.0	11:34:01	7623855.6	735561.3	4.3	NA
	DSPP-2 (12)	20.1	11:36:54	7623804.5	735756.1	NA	13.1
	DSPP-3 (13)	20.1	11:40:43	7623523.9	736194.0	4.2	NA
<b>Retest @ point of exceedance</b>							
All coordinates are Oregon State Plane North 3601; Datum: NAD 83							
<b>Remarks:</b> No exceedances.				<b>Action Taken:</b> None required.			
Sample point numbers in parenthesis correspond with YSI 650 MDS logged data.							
<b>Sample Point Key</b>	<b>All Tests Conducted With YSI 6600</b>					<b>Turbidity Compliance</b>	<b>DO Compliance</b>
DSPP-1	100' up current (background) within 600' channel					N/A	N/A
DSPP-2	100' down current from the discharge					Not Required	WA
DSPP-3	600' down current, 150' lateral to the discharge					WA	Not Required
DSPPT	Indicates additional testing at the point of exceedence						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

COLUMBIA RIVER CHANNEL IMPROVEMENTS - DREDGING

<b>DREDGE OREGON</b>		Contract Number: W9127N-06-C-CRCI					
<b>Project Name/Location:</b> Columbia River Channel Improvement, RM 101+10 to 100+40							
<b>12/24/2005</b>							
<b>Dredge</b> Oregon <b>Tidal Stage</b> Ebb  <b>Weather:</b> Broken Clouds <b>Wind:</b> 0-5 kts <b>Seas:</b> Calm <b>Disposal location</b> Gateway (Upland)	<b>Sample Point</b>	<b>Depth (ft)</b>	<b>Time</b>	<b>X-Coordinate</b>	<b>Y-Coordinate</b>	<b>Turbidity (NTU)</b>	<b>DO (Mg/L)</b>
	DSPP-1 (11)	20.0	13:34:10	7623861.7	735571.0	4.0	NA
	DSPP-2 (12)	20.0	13:36:47	7623797.1	735774.5	NA	13.2
	DSPP-3 (13)	20.1	13:41:16	7623527.6	736188.4	4.2	NA
<b>Retest @ point of exceedance</b>							
All coordinates are Oregon State Plane North 3601; Datum: NAD 83							
<b>Remarks:</b> No exceedances.				<b>Action Taken:</b> None required.			
Sample point numbers in parenthesis correspond with YSI 650 MDS logged data.							
<b>Sample Point Key</b>	<b>All Tests Conducted With YSI 6600</b>					<b>Turbidity Compliance</b>	<b>DO Compliance</b>
DSPP-1	100' up current (background) within 600' channel					N/A	N/A
DSPP-2	100' down current from the discharge					Not Required	WA
DSPP-3	600' down current, 150' lateral to the discharge					WA	Not Required
DSPPT	Indicates additional testing at the point of exceedence						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

COLUMBIA RIVER CHANNEL IMPROVEMENTS - DREDGING

<b>DREDGE OREGON</b>		Contract Number: W9127N-06-C-CRCI					
<b>Project Name/Location:</b> Columbia River Channel Improvement, RM 101+10 to 100+40							
<b>12/24/2005</b>							
<b>Dredge</b> Oregon <b>Tidal Stage</b> Ebb  <b>Weather:</b> Broken Clouds <b>Wind:</b> 5-10 kts <b>Seas:</b> 0-1' <b>Disposal location</b> Gateway (Upland)	<b>Sample Point</b>	<b>Depth (ft)</b>	<b>Time</b>	<b>X-Coordinate</b>	<b>Y-Coordinate</b>	<b>Turbidity (NTU)</b>	<b>DO (Mg/L)</b>
	DSPP-1 (11)	20.0	15:34:02	7623869.4	735570.8	4.2	NA
	DSPP-2 (12)	20.1	15:37:10	7623793.3	735774.6	NA	13.1
	DSPP-3 (13)	20.2	15:39:42	7623517.7	736180.3	4.4	NA
<b>Retest @ point of exceedance</b>							
All coordinates are Oregon State Plane North 3601; Datum: NAD 83							
<b>Remarks:</b>				<b>Action Taken:</b>			
No exceedances.				None required.			
Sample point numbers in parenthesis correspond with YSI 650 MDS logged data.							
<b>Sample Point Key</b>	<b>All Tests Conducted With YSI 6600</b>					<b>Turbidity Compliance</b>	<b>DO Compliance</b>
DSPP-1	100' up current (background) within 600' channel					N/A	N/A
DSPP-2	100' down current from the discharge					Not Required	WA
DSPP-3	600' down current, 150' lateral to the discharge					WA	Not Required
DSPPT	Indicates additional testing at the point of exceedence						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						