

Project Name/Location:				Contract Number: W9127N-05-C-0012			
Columbia River Channel Improvement - RM 95+00-104+20.							
Date: 11/25/2005							
Disposal Load Number 1398 Tidal Stage Ebb Dredge State: Split Hull Weather: Rain Showers Wind: 0-5 kts Seas: 0-1' Disposal location Columbia River RM 101	Sample Point	Depth (ft)	Time	X Coordinate	Y Coordinate	Turbidity (NTU)	DO (Mg/L)
	DSP-1	20.7	7:32:59	7622905.76	734826.65	2.3	
	DSP-2	19.6	7:41:37	7622838.63	734865.01	11.0	13.2
	DSP-2R1	19.6	7:41:40	7622838.63	734865.01	10.6	13.2
	DSP-3	19.5	7:42:59	7623162.03	734539.81	12.0	
	DSP-3R1	19.7	7:43:03	7623166.46	734545.76	9.4	
	DSP-4	20.8	7:45:30	7622473.17	735665.59	12.7	
	DSP-4R1	20.8	7:45:36	7622473.17	735665.59	8.6	
Remarks:				Action Taken:			
DSP-2 exceeded 10% over background, taken in the plume.				Re-test DSP-2R1 was taken.			
DSP-4 exceeded 10% over background, taken in the plume.				Re-test DSP-4R1 was taken.			
DSP-3 exceeded 10% over background, taken out of plume on port side.				Re-test DSP-3R1 was taken.			
				The disposal ended and the dredge moved away from the area.			
Sample Point Key	All Tests Conducted With YSI 6600					Turbidity Compliance	DO Compliance
DSP-1	Background - 100' Up Current, Within 600-Foot of Channel					OR WA WA	OR, WA Not Required Not Required
DSP-2	100' Down Current						
DSP-3	150' Radially from point of dredge (Port or Starboard)						
DSP-4	900' Down Current from point of dredging						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

Project Name/Location:				Contract Number: W9127N-05-C-0012				
Columbia River Channel Improvement - RM 95+00-104+20.								
Date: 11/25/2005								
<div>Dredging</div> <div>Load Number</div> <div>1399</div> <div>Tidal Stage</div> <div>Ebb</div> <div>Dredge State:</div> <div>Overflow through skimmers only</div> <div>Weather:</div> <div>Rain Showers</div> <div>Wind:</div> <div>0-5 kts</div> <div>Seas:</div> <div>0-1'</div> <div>Disposal location</div> <div>Columbia River RM 101</div>	Sample Point	Depth (ft)	Time	X Coordinate	Y Coordinate	Turbidity (NTU)	DO (Mg/L)	
	DR-1	20.7	8:23:43	7633828.56	727276.62	3.1		
	DR-2	19.9	8:25:05	7633377.89	727635.54	26.3	13.0	
	DR-2R1	19.6	8:25:08	7633365.10	727635.89	26.3	13.0	
	DR-4	20.4	8:26:55	7632901.24	727824.97	7.3		
	DR-4R1	20.3	8:26:59	7632892.88	727831.28	6.7		
	DR-3	20.3	8:29:04	7633954.40	726890.16	16.4		
	DR-3R1	20.2	8:29:06	7633950.14	726890.28	15.8		
	Remarks:				Action Taken:			
	DR-2 exceeded 10% over background, taken in the plume.				Re-test DR-2R1 was taken.			
DR-4 exceeded 10% over background, taken in the plume.				Re-test DR-4R1 was taken.				
DR-3 exceeded 10% over background, taken out of plume				Re-test DR-3R1 was taken.				
on starboard side.				The dredge moved away from the area while continuing dredging to avoid				
				further increasing the turbidity at the location where the exceedence was				
				measured. The dredge coordinates were marked on the GPS screen to				
				insure no further dredging occurred at the location where the exceedence				
				was measured.				
Sample Point Key	All Tests Conducted With YSI 6600					Turbidity Compliance	DO Compliance	
DR-1	Background - 100' Up Current, Within 600-Foot of Channel					OR WA WA	OR, WA Not Required Not Required	
DR-2	100' Down Current							
DR-3	300' Radially from point of dredge (Port or Starboard)							
DR-4	900' Down Current from point of dredging							
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point							

Project Name/Location:

Contract Number: W9127N-05-C-0012

Columbia River Channel Improvement - RM 95+00-104+20.**Date: 11/25/2005**

Dredging	Sample Point	Depth (ft)	Time	X Coordinate	Y Coordinate	Turbidity (NTU)	DO (Mg/L)
<u>Load Number</u>	DR-1	20.3	10:33:23	7634912.84	727161.71	2.8	
1400	DR-2	19.3	10:34:52	7634484.03	727386.26	12.5	13.1
<u>Tidal Stage</u>	DR-2R1	19.5	10:34:57	7634484.03	727386.26	9.0	13.1
Ebb	DR-4	19.7	10:36:42	7633992.58	727503.12	2.8	
<u>Dredge State:</u>	DR-3	19.8	10:42:52	7635363.76	726188.80	14.7	
Overflow through skimmers only	DR-3R1	19.9	10:42:56	7635363.76	726188.80	11.6	
<u>Weather:</u>							
Light Rain							
<u>Wind:</u>							
0-5 kts							
<u>Seas:</u>							
0-1'							
<u>Disposal location</u>							
Columbia River RM 101							

Remarks:	Action Taken:
DR-2 exceeded 10% over background, taken in the plume.	Re-test DR-2R1 was taken.
DR-3 exceeded 10% over background, taken out of plume on starboard side.	Re-test DR-3R1 was taken.
	The dredge moved away from the area while continuing dredging to avoid further increasing the turbidity at the location where the exceedence was measured. The dredge coordinates were marked on the GPS screen to insure no further dredging occurred at the location where the exceedence was measured.

Sample Point Key	All Tests Conducted With YSI 6600	Turbidity Compliance	DO Compliance
DR-1	Background - 100' Up Current, Within 600-Foot of Channel		
DR-2	100' Down Current	OR	OR, WA
DR-3	300' Radially from point of dredge (Port or Starboard)	WA	Not Required
DR-4	900' Down Current from point of dredging	WA	Not Required
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point		

Project Name/Location:				Contract Number: W9127N-05-C-0012			
Columbia River Channel Improvement - RM 95+00-104+20.							
Date: 11/25/2005							
<div>Dredging</div> <div>Load Number</div> <div>1401</div> <div>Tidal Stage</div> <div>Ebb</div> <div>Dredge State:</div> <div>Overflow through skimmers only</div> <div>Weather:</div> <div>Overcast</div> <div>Wind:</div> <div>0-5 kts</div> <div>Seas:</div> <div>0-1'</div> <div>Disposal location</div> <div>Columbia River RM 101</div>	Sample Point	Depth (ft)	Time	X Coordinate	Y Coordinate	Turbidity (NTU)	DO (Mg/L)
	DR-1	20.7	12:37:45	7634583.40	726812.08	2.8	
	DR-3	20.3	12:39:42	7634141.05	727474.72	16.0	
	DR-3R1	20.4	12:39:46	7634141.05	727474.72	12.6	
	DR-2	19.6	12:40:57	7634021.15	727301.72	38.5	13.2
	DR-2R1	19.9	12:41:01	7634025.42	727301.60	35.2	13.1
	DR-4	20.2	12:42:40	7633474.72	727590.32	17.8	
	DR-4R1	20.2	12:42:44	7633474.72	727590.32	14.1	
Remarks:				Action Taken:			
DR-2 exceeded 10% over background, taken in the plume.				Re-test DR-2R1 was taken.			
DR-4 exceeded 10% over background, taken in the plume.				Re-test DR-4R1 was taken.			
DR-3 exceeded 10% over background, taken out of plume on port side.				Re-test DR-3R1 was taken.			
				The dredge moved away from the area while continuing dredging to avoid further increasing the turbidity at the location where the exceedence was measured. The dredge coordinates were marked on the GPS screen to insure no further dredging occurred at the location where the exceedence was measured.			
Sample Point Key	All Tests Conducted With YSI 6600					Turbidity Compliance	DO Compliance
DR-1	Background - 100' Up Current, Within 600-Foot of Channel					OR WA WA	OR, WA Not Required Not Required
DR-2	100' Down Current						
DR-3	300' Radially from point of dredge (Port or Starboard)						
DR-4	900' Down Current from point of dredging						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						

Project Name/Location:

Contract Number: W9127N-05-C-0012

Columbia River Channel Improvement - RM 95+00-104+20.**Date: 11/25/2005**

Dredging	Sample Point	Depth (ft)	Time	X Coordinate	Y Coordinate	Turbidity (NTU)	DO (Mg/L)
<u>Load Number</u>	DR-1	20.4	14:28:55	7635255.18	726738.92	2.1	
1402	DR-3	20.3	14:31:28	7634932.29	727404.34	12.5	
<u>Tidal Stage</u>	DR-3R1	20.3	14:31:31	7634932.29	727404.34	12.0	
Ebb	DR-2	20.2	14:33:20	7634745.56	727281.81	12.3	13.1
<u>Dredge State:</u>	DR-2R1	20.2	14:33:24	7634745.72	727287.88	10.5	13.0
Overflow through skimmers only	DR-4	20.5	14:35:26	7634123.42	727608.95	12.5	
	DR-4R1	20.5	14:35:28	7634119.16	727609.06	12.0	
<u>Weather:</u>							
Overcast							
<u>Wind:</u>							
0-5 kts							
<u>Seas:</u>							
0-1'							
<u>Disposal location</u>							
Columbia River RM 101							

Remarks:	Action Taken:
DR-2 exceeded 10% over background, taken in the plume.	Re-test DR-2R1 was taken.
DR-4 exceeded 10% over background, taken in the plume.	Re-test DR-4R1 was taken.
DR-3 exceeded 10% over background, taken out of plume on port side.	Re-test DR-3R1 was taken.
	The dredge moved away from the area while continuing dredging to avoid further increasing the turbidity at the location where the exceedence was measured. The dredge coordinates were marked on the GPS screen to insure no further dredging occurred at the location where the exceedence was measured.

Sample Point Key	All Tests Conducted With YSI 6600	Turbidity Compliance	DO Compliance
DR-1	Background - 100' Up Current, Within 600-Foot of Channel		
DR-2	100' Down Current	OR	OR, WA
DR-3	300' Radially from point of dredge (Port or Starboard)	WA	Not Required
DR-4	900' Down Current from point of dredging	WA	Not Required
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point		

Project Name/Location:				Contract Number: W9127N-05-C-0012			
Columbia River Channel Improvement - RM 95+00-104+20.							
Date: 11/25/2005							
Dredging Load Number 1403 Tidal Stage Ebb Dredge State: Overflow through skimmers only Weather: Rain Showers Wind: 0-5 kts Seas: 0-1' Disposal location Columbia River RM 101	Sample Point	Depth (ft)	Time	X Coordinate	Y Coordinate	Turbidity (NTU)	DO (Mg/L)
	DR-1	19.9	16:16:01	7636050.02	726176.07	2.2	
	DR-3	19.8	16:17:32	7635673.86	726921.97	12.5	
	DR-3R1	20.1	16:17:36	7635674.03	726928.04	9.4	
	DR-2	20.2	16:21:53	7635961.83	726537.16	15.9	13.1
	DR-2R1	20.3	16:21:58	7635961.83	726537.16	11.2	13.2
	DR-4	19.2	16:23:30	7635315.41	726913.56	9.5	
	DR-4R1	19.3	16:23:33	7635315.41	726913.56	9.2	
	Remarks: DR-2 exceeded 10% over background, taken in the plume. DR-4 exceeded 10% over background, taken in the plume. DR-3 exceeded 10% over background, taken out of plume, on port side. 						
Sample Point Key	All Tests Conducted With YSI 6600					Turbidity Compliance	DO Compliance
DR-1	Background - 100' Up Current, Within 600-Foot of Channel					OR WA WA	OR, WA Not Required Not Required
DR-2	100' Down Current						
DR-3	300' Radially from point of dredge (Port or Starboard)						
DR-4	900' Down Current from point of dredging						
Rx	Indicates a Re-Test where (x) is the Re-Test number for that particular point						